



Safety

Radiation Protection had 3 contract first aids with **NO**

Recordable or loss time injuries!!!

&

No posting or regulatory infractions!!

Why WJP instead of MSIP?



Water Jet Peening vs. MSIP (Mechanical Stress Improvement Process)


Dose, Duration, Dollars

- ~ 10 Rem vs. ~80 Rem
- ~17 days vs. ~40 days
- \sim \$\$ VS. \$\$\$\$ (Wolf creek would have to remove/replace the permanent cavity seal ring)
- Doing Nothing was not an option. Currently Wolf Creek operates with a high hot leg temperature (3rd highest T-hot in the US) compounding the risk of primary water stress corrosion cracking.

**WJP was controlled as a "Special Process" under 10CFR50 Appendix B criteria

WJP- (what and why) Terminology

- RVN-WJP tool is known as RVN tool
- BMN-NDE tool is known as NDE tool
- BMN-WJP tool is known as BMN tool
- The NDE tool is taller than the BMN tool.
- The RVN tool also does eddy current to find the boundaries of the dissimilar metal portion of the piping.
- The BMN tool has a couple of modes. Standard does the WJP and J weld. A bracket change is required to do
 the extended J-weld for the EJ mode.
- The BMN tool will also do eddy current of inside of BMN tubes. This is looking for any defects, but is not the
 typical EC with all its certs, just see something/say something.
- NDE will be performed on tubes 43-58.
- BMN is done on tubes 29-58.
- HPPS skid has three relief valves, 16,000, 18,000, 20,000. The 16,000 relieves back into the system.
- The Tri-Nuc discharges into tank 101, the large tank.
- There is a separate cooling system on the skid, down below, has own pump, closed loop, cools the PDP.
- The circles on the back of the RVN tool are counterweights
- Have to change nozzles after two loops on the RVN tool due to potential erosion of nozzle. The tool rotates
 upside down to make the change; they do not have to work underneath the tool.
- Have to change nozzles every 10 BMNs. Each time there is a change on both tools, they have to do a pre and
 post measurement of the nozzle. The tools are small feeler go/no-go probes. Have to insert them into the hole.



Project Description, cont.



- Rigging equipment into and out of the cavity
- Nozzle change out and functional checks (Wet tool)
- Filter change out (Master Lee assistance)
- Personnel handling multiple cables (Wet cabling)
- Cleaning equipment when activities are complete
- Packaging equipment for shipping (In Containment)
- Removing containers from Containment to RCA Yard
- Removing containers from RCA Yard and shipping back to Alaron

Keep in mind there are two bridge working platforms so multiple tasks will be taking place at the same time.

Tools / Interactions - video



*RVN-WJP -Tool Mechanism

*RVN-WJP -Tool Installation

*RVN-WJP –Tool Implementation

Tools / Interactions - video cont.



- *BMI-NDI Mechanism
- *BMI-NDI Implementation
- *BMI-WJP Mechanism
- BMI-WJP Implementation

WC Learning, Pre outage



Pre-outage mock-up training — Wampum, PA



Wockup Facility III wampum, PA

- Mobilization and setup including bridge erection
- BMN NDE to establish weld boundaries
- BMN WJP 58 bottom mounted nozzles
- $\bullet \ \ BMN\ WJP\ extended\ j-welds-11\ BMNs\ on\ outer\ perimeter\ of\ bottom\ head$
- RVN UT to determine if pre-existing cracks were present
- RVN WJP welds on 4 hot leg and 4 cold leg nozzles
- Demobilization
 - All were attended by Wolf Creek teams



WC Learning, Training

ALARON Radiation Protection facility visit

This visit in support of Water Jet Peening consisted of Two teams on two separate visits. Week one 2 RP supervisors visited and provided template feedback to both our WJP and Wolf creek teams. This template was utilized as a follow up tool for our second team.


Week two team Two consisted of Two RP technicians and two different supervisors. WJP project at Alaron was receptive to feedback/coaching as the team learned more about the interactive portions of the project and provided hands on participation in the project evolutions. This was both shifts with dress out practices occurring on Wed and Thurs.

An alignment conference call was made to site on Tuesday and carried forward into performances the following days. All project members were very receptive and helpful in assisting in data gathering and knowledge sharing.

The wolf creek RP team was provided opportunities to speak during each crew brief.

The overall conclusion of the team is that the main goal was to ensure/establish open lines of communication and a teaming atmosphere. This was accomplished. Wolf Creeks Radiation Protection Expectations were conveyed in every dialog utilizing the above format.

Operations, Quality Control, Security also had similar training visits to Alaron facility in support of Water jet Peening project.



WC Learning, ALARA Package

- Work Group Supervisor/HIT Leader Section

 Comments on Exposure Estimate:
 [Explain why exposure is \$40% or \$120% of original estimate. Explain revisions made to estimate. Information shall be detailed]

 Actual dose on this RWP was significantly below the estimate. This was a first time task in a US Commercial Nuclear Plant. The main reason dose was lower than expected was that fewer hours were expended than expected. Because this was a first time evolution, the hours were based on performance in the Alazon mochap and on a review of the procedures. The mockup and procedures indicated a higher amount of hours, but the workers were able to work more efficiently as they gained actual field experience.
 In addition, the dose reats used for the dose estimates assumed similar dose rates to hose seen during preclaining operations. How, dose rates were elower due to several factors:

 Time since shutdown. Due to a canopy seal weld leak on the Reactor Vessel Head, the plant shut down three weeks earlier than planned. This provided decay time and extra Reactor Coolant System cleanup time.

 Activity created by the process. For reasons documented in the ALARA Plan, no dose or dose rate information was a valiable from the projects performed in Japan.

 Astumptions were made that the activity created by the process would increase dose rates on the surface of the Refuel Pool, increasing the dose rates on the walkways. However, dose rates on the walker are reasons the walk of the continuation levels on the Water Jer Peculin Tool. 3 merem hour throughout the project.


 Dose rates and contamination levels on the Water Jer Peculin Tool. 3 merem hour throughout the project.


 Dose rates and contamination levels on the Water Jer Peculin Tool. 3 merem hour throughout the project.


 Dose rates and contamination levels on the Water Jer Peculin Tool. 3 merem hour throughout the project.

 Dose rates and contamination levels on the Water Jer Peculin Tool. 3 merem hour contact 30 merem hour contact of the tool Post Decon dose rates we


CR(s) on RWP exposure: Problems Encountered and dose issues: Procedure issues and equipment problems occurred, but this did not impact dose. The problems impacted schedule performance, but when delays occurred, the workers followed their brief and moved of the walkness, and the substance of the walkness of the walkness. Strengths: The workers had good work practices, changing gloves and wiping the area down. RP coverage was excellent, providing prompt survey information. Additional information (Suggested Enhancements for future work / RWP Issues): Post Job Comments by Work Group Supervisor / HIT Leader: The WSI SONIC personnel shandling the WIP teoling were very experienced at moving equipment in and out of the refueling canal water. This also provided dividends to keeping contamination and PEE very low.





















• Boxes can be rigged with the tops on or off







WCC Learning, Filters | FILTER | MICRORN | REASON FOR CHANGE | (Unterflower) | (Unterflower)















•	00107742	Ondit	This CR is being generated to document the potential of foreign material in the reactor coolant system as a result of the failure of the normal charging pump (PBG04). It has been discussed that that since the normal charging pump (NCP) internals seized from full rotational speed in an expeditious manner, there is a possibility that material was removed from the internals of the NCP and has been deposited in the discharge piping. This discharge piping is also common with the safety related centifugal charging pumps which have been operated since the damage occurred to the NCP which could have deposited debris throughout the RCS. At the time of the damage, flow was established to the RCP seals; however any debris in this line would have been captured in the seal injection filters and is not a concern. The inspection of the lower coplate was completed after core offload with no foreign material found. There are currently plans to remove the lower internals to support water jet peening at which time further inspections for foreign material will occur. When the normal charging pump internals are replaced under WO series 16-417884, the pump internals should be inspected to determine if any material is missing to decide if further piping inspections for foreign material are warranted.	09/30/2016
	00107792	RVN Water Jet Peening Delay by Contractor WSI	RVN Peening delay by Contractor. WC was notified by WSI (Puzan) on 9-28 that all the WSI/Sonic personnel will need 4 hours of Traveler training as required by the WSI QA program. This training is required due to all of the Traveler changes that were made at Alaron during crew training. This training is being performed on Critical Pathtime.	10/01/2016
	00107806	Containment 2068 Elev Temporary Work Platforms	The two (2) 2068' elevation work platforms erected for the Water Jet Peening (WJP) Project during RF21 were inadvertently erected and subsequently accepted by Project Engineering without having the deck support beams secured from below by clamping runners of scaffold poles to the bottom flanges as required by Note 8 of Attachment 2 of the TCC BED for SWOs 15-402898-035,-036, and-039. These scaffold runners serve to maintain the alignment of the beams necessary to secure the deck plates as well as to stabilize the assembly for deck installation. The scaffold poles were also to serve as connection points for an edge handrail fabricated from scaffold poles. Each deck beam is currently secured by wire to the 2068' elevation floor gating and the platform deck plate and beams are banded together as required; consequently, the platform is stable and secure, is not an immediate safety concern, and can be used as erected. Nevertheless, Project Engineering recommends that the scaffold runners be installed to add structural stability and as a complement to the wire tie- offs, as intended. This condition report should be assigned to the Water Jet Peening Project Manager for resolution.	10/02/2016



C	ondit	ion Reports cont.	
00108415	Water Jet Peening - WSI missed signing Master Work Traveler	WSI Operators were working thru the Traveler steps for placing RVN tool $\#1$ into the water when it was identified that Master traveler did not have QC hold point signature for the peening spray nozzle torque. QC did verify torqueing but failed to complete administrative sign of fin work document	10/16/2010
00108455	Clanfy WJP Contractor Procedure QAP 9 3R Exam Criteria	During the Water Jet Peening (WJP) Contractor's implementation of Contractor's procedure QAP 9.3R, Rev. 0, Remote Visual Examination of Bottom Mounted Nozzles (BMNs), there have been several visual examination to the Contractor's visual examination and examination of Bottom Mounted Nozzles (BMNs), there have been several visual examination to the examination of an aprocedure revision to QAP 9.3R to incorporate such guidance clarification on the examination and reporting citient for these visual examination. Nots of the reported indications have been construction-type indications, which are not in accordance with the stated procedure purpose. That purpose as stated in QAP 9.3R (step 1.3.1), is to "assume there is no evidence of pre-WJP primary water stress corosion cracking." Stated differently, the purpose is tolentify service-induced indications in the prescribed examination areas that are pertinent to pre-WJP exams. The indications being reported are not service-induced indications or are outside the prescribed examination areas and do not need to be identified or reported to WCNOC. This is because the construction of the Reactor Vessel and the BMNs (including most of the indications being identified) were previously examined and accepted by appropriate Code required construction and preservice examinations prior to Wolf Creek initial operation and no internal work to the Reactor BMNs has been performed since construction. Its recommended that its WJP Contractor Team (MNES and WSI) to assure the Contractor visual examiners understand the WCNOC requested and approved visual examination and report criteria as stated in contractor's procedure QAP 9.3R, Rev. 0. It is also recommended that the Contractor incorporate WCNOC recommended changes to the procedure criteria in the upcoming revision planned for QAP 9.3R.	10/17/2016
00108456	WJP Project Work Instruction Change and	During Water Jet Peening (WJP) Project activities, WSI issued a change to work instruction (WI) WJP-WI- 10, Pre-RVN-WJP-Functional Checks, Revision 2 via NCR 16-342 before the WI revision had been transmitted to and accepted by WCNOC. The change to the WI via NRC 16-342 was accepted by	10/17/201

